Equipment Maintenance Certificate

Client: Sample Facility Tests performed by: US Medical Systems

Fort Mill, SC

3535 Centre Cir.

Fort Mill, SC 29715 877-503-9773

Asset: 0000 Test Date: 04 January, 2021

Description: PATIENT MONITOR Re-Test Date: 04 January, 2022
Site: SAMPLE FACILITY Test interval: 12 months

Location: LOCATION 1
Serial No.: Overall Status: Pass

Manufacturer: GE **Test Protocol:** LEAKAGE EST Model: DASH 4000

Model: DASH 4000 Test Equipment:

Model Rigel 288/62353

Patient Connections: Serial No. 43F-0964

Alame Class Connection(s) Protocol Semi-automatic
Type CF 1-10

Test	Mains	SFC	AP	Limit	Result	Units	Status
Visual Test	-	-					Pass
Live-PE voltage	-	-		0	119	V	Info
Neutral-PE Voltage	-	-		0.00	1.00	V	Info
Load Current	-	-		0.00	0.20	Α	Info
Load Test	-	-		0.00	0.00	kVA	Info
Chassis Leakage (NFPA99)	-	-		300	<4	μΑ	Pass
Chassis Leakage (NFPA99)	Reversed	-		300	<4	μΑ	Pass

Comments:

Tested by Signature Date

USMS



