Equipment Maintenance Certificate

Client:	Sample Facility
	Fort Mill, SC

Tests performed by:

US Medical Systems 3535 Centre Cir. Fort Mill, SC 29715

877-503-9773

• •						
Asset:		0001	Test Date:	04 January, 2021		
Description:		PATIENT MONITOR	Re-Test Date:	04 July, 2021		
Site:		SAMPLE FACILITY	Test interval:	6 months		
Location:		LOCATION 1	Overall Status	Dees		
Serial No.:		000000	Overall Status:	Pass		
Manufacturer:		GE	Test Protocol:	LEAKAGE EST		
Model:		DASH 4000				
			Test Equipment:			
			Model	Rigel 288/62353		
Patient Conn	ections:		Serial No.	43F-0964		
Name	Class	Connection(s)	Protocol	Semi-automatic		
1	Type CF	1-10				

Test	Mains	SFC	AP	Limit	Result	Units	Status
Visual Test	-	-					Pass
Live-PE voltage	-	-		0	120	V	Info
Neutral-PE Voltage	-	-		0.00	1.00	V	Info
Load Current	-	-		0.00	0.20	А	Info
Load Test	-	-		0.00	0.00	kVA	Info
Chassis Leakage (NFPA99)	-	-		300	<4	μA	Pass
Chassis Leakage (NFPA99)	Reversed	-		300	<4	μA	Pass

Comments:

Tested by

USMS



Date